

WAKEFIELD PUBLIC SAFETY PROJECT WEEKLY UPDATE



THIS WEEK'S PROGRESS:

(May 23 – May 27, 2022)

- Install rebar, rebar couplers, & dowels before infilling structural slab
- Place concrete at structural slab infill
- Lay-out micro-pile locations for building addition

PROJECT TRACKING:

Phase 1: approx. 37%

ANTICIPATED NEXT WEEK:

(May 31 – June 03, 2022)

- Begin installation/drilling of micro-piles for building addition
- Place concrete infill at old lobby entrance vestibule
- Place concrete at new lobby entrance vestibule
- Frame old entryway to accept masonry
- Reroute roof leaders to accept building addition

MILESTONE DATES:

Micro-piles for building addition before mid-June

For more information on the project:

<https://www.wakefield.ma.us/public-safety-building-re-assessment-committee>