

WAKEFIELD PUBLIC SAFETY PROJECT WEEKLY UPDATE



THIS WEEK'S PROGRESS:

(May 2 – May 6, 2022)

- Completed underground plumbing
- Underground plumbing inspected
- Installed 4 new drain manhole structures
- Drainage piping installed, backfilled, compacted
- Roof leaders/downspouts removed & gutter flow diverted
- Completed demolition of concrete "bump out" at 1950's Police Station entrance

PROJECT TRACKING:

- Phase 1: Approx. 30% complete

ANTICIPATED NEXT WEEK:

(May 9 – May 13, 2022)

- Grade exterior for micro-pile installation at new entrance vestibule
- Install micro-piles at new entrance vestibule
- Continue drainage installation & tie-ins
- Complete removal of "bump out" grade beams
- Remove exterior window unit at old Police Admin/reception office

MILESTONE DATES:

- Micro-piles to begin on 05-11-22

For more information on the project:

<https://www.wakefield.ma.us/public-safety-building-re-assessment-committee>