



## WAKEFIELD PUBLIC SAFETY PROJECT WEEKLY UPDATE



### THIS WEEK'S PROGRESS:

(May 31 – June 3, 2022)

- Begin installation/drilling of micro-piles for building addition
- Place concrete infill at old lobby vestibule
- Lay-out interior wall locations for new lobby & dispatch areas

PROJECT TRACKING: Phase 1: Approx. 40%

### ANTICIPATED NEXT WEEK:

(June 6 – June 10, 2022)

- Begin installation of metal wall studs at new lobby & dispatch areas
- Continue installing/drilling of micro-piles for building addition
- Place concrete at new lobby entrance vestibule
- Frame old entryway to accept masonry

### MILESTONE DATES:

- Micro-piles for building addition before mid- June.
- Structural steel for new entrance vestibule during mid-June.

For more information on the project:

<https://www.wakefield.ma.us/public-safety-building-re-assessment-committee>